Schedule DePue New Jersey Zinc / Mobil Chemical – January 20, 2012

Operable Unit 1: South Ditch

Work was completed on the South Ditch as documented in the South Ditch Interim Remedial Action Sediment Removal Final Report (May 31, 2006), as approved by Illinois EPA on June 20, 2006. Any additional work for OU1 will occur within work conducted for OU3 and/or OU5. OU1 requires a Five-Year Review, the first of which was completed in June 2010. The next Five Year Review is scheduled to be completed by USEPA and Illinois EPA by July 1, 2015.

New Jersey Zinc Schedule Page 1 of 6 January 20, 2012 **Operable Unit 2: Phosphogypsum Stack (closure occurring pursuant to 35 II. Admin. Code Part 807)**

| Item Number | Task | Party Responsible | Due Date |
|----------------|--|-------------------|--|
| 1 | Submit Draft Comprehensive Hydrogeological Study | DePue Group | July 2, 2012 |
| 2 | Review and Comment on Item 1 | IEPA/IAG | 75 days after receipt of Item 1 |
| 3 | Submit Responses to Comments (RTCs) and revised Comprehensive Hydrogeological Study | DePue Group | 60 days after receipt of Item 2 |
| 4 | Review and Comment on Item 3 | IEPA/IAG | 30 days after receipt of Item 3 |
| 5 | Submit RTCs and Final Comprehensive Hydrogeological Study | DePue Group | 30 days after receipt of Item 4 |
| 6 | Approve, if appropriate, Final Comprehensive Hydrogeological Study | IEPA/IAG | 15 days after receipt of item 5 |
| 7 | Submit Draft Modified Closure Plan and Surface Use Evaluation | DePue Group | 90 days after receipt of Agency approval of Item 6 |
| 8 | Review and Comment on Item 7, Draft Modified Closure Plan | IEPA/IAG | 75 days after receipt of Item 7 |
| 9 | Submit RTCs and revised Modified Closure Plan | DePue Group | 60 days after receipt of Item 8 |
| 10 | Review and Comment on Item 9 | IEPA/IAG | 30 days after receipt of Item 9 |
| 11 | Submit RTCs and Final Modified Closure Plan | DePue Group | 30 days after receipt of Item 10 |
| 12 | Public Information Sessions | DePue Group/IEPA | |
| 13 | Approve, if appropriate, Final Modified Closure Plan with Schedule | IEPA/IAG | 15 days after receipt of item 11 |
| 14 | Construction in Compliance with Closure Plan | DePue Group | |
| 15 | Complete Closure Plan (i.e., complete construction based on Closure Plan) | DePue Group | |
| 16 | Certify Closure/Determine Post Closure Care Start Date | IEPA | |
| 17 | Initiate Post Closure Care Period | DePue Group | |

New Jersey Zinc Schedule Page 2 of 6 January 20, 2012

Operable Unit 3: Former Plant Site Area

| Item Number | Task | Party Responsible | Due Date |
|----------------|---|-------------------|-------------------------------------|
| 1 | Submit Preliminary Phase 2 Remedial Investigation (RI) Report | DePue Group | February 20, 2012 |
| 2 | Review and Comment on Item 1, Preliminary Phase 2 RI Report | IEPA/IAG | 90 days after receipt of Item 1 |
| 3 | Submit Responses to Comments (RTCs) and revised Phase 2 RI Report | DePue Group | 75 days after receipt of Item 2 |
| 4 | Review and Comment on Item 3, Revised Phase 2 RI Report | IEPA/IAG | 30 days after receipt of Item 3 |
| 5 | Submit Draft Human Health Risk Assessment (HHRA) and Screening Level Ecological Risk Assessment (SLERA) Work Plan | DePue Group | April 16, 2012 |
| 6 | Submit RTCs and Final Phase 2 RI Report | DePue Group | 75 days after receipt of Item 4 |
| 7 | Review and Comment on Item 5, HHRA and SLERA Work Plan | IEPA/IAG | 90 days after receipt of Item 5 |
| 8 | Approve, if appropriate, Final Phase 2 RI Report | IEPA/IAG | 90 days after receipt of Item 6 |
| 9 | Submit RTCs and Revised HHRA and SLERA Work Plan | DePue Group | 75 days after receipt of Item 7 |
| 10 | Review and Comment on Item 9, Revised HHRA and SLERA Work Plan | IEPA/IAG | 30 days after receipt of Item 9 |
| 11 | Submit RTCs and Final HHRA and SLERA Work Plan | DePue Group | 75 days after receipt of Item 10 |
| 12 | Approve, if appropriate, Final HHRA and SLERA Work Plan | IEPA/IAG | 90 days after receipt of Item 11 |
| 13 | Submit Draft (HHRA) and (SLERA) | DePue Group | 60 days after receipt of Item 12 |
| 14 | Review and Comment on Item 13, HHRA and SLERA | IEPA/IAG | 90 days after receipt of Item 13 |
| 15 | Submit RTCs and Revised HHRA and SLERA | DePue Group | 75 days after receipt of Item 14 |

New Jersey Zinc Schedule Page 3 of 6 January 20, 2012

| Item Number | Task | Party Responsible | Due Date |
|----------------|---|-------------------|--------------------------------------|
| 16 | Review and Comment on Item 15, Revised HHRA and SLERA | IEPA/IAG | 90 days after receipt of Item 15 |
| 17 | Submit RTCs and Final HHRA and SLERA | DePue Group | 75 days after receipt of Item 16 |
| 18 | Approve, if appropriate, Final HHRA and SLERA | IEPA/IAG | 90 days after receipt of Item 17 |
| 19 | Submit Draft FS | DePue Group | 180 days after receipt of Item 18 |
| 20 | Review and Comment on Item 19 | IEPA/IAG | 90 days after receipt of Item 19 |
| 21 | Submit RTC and Revised FS | DePue Group | 75 days after receipt of Item 20 |
| 22 | Review and comment on Item 21 | IEPA/IAG | 90 days after receipt of Item 21 |
| 23 | Submit RTC and Final FS | DePue Group | 75 days after receipt of Item 22 |
| 24 | Approve, if appropriate, Final FS | IEPA/IAG | 90 days after receipt of Item 23 |

Operable Unit 4: Off-Site Soils (ASSUME PRESUMPTIVE REMEDY FOR RESIDENTIAL AND NON-RESIDENTIAL PROPERTY WITH CONCURRENT CONSENT ORDER NEGOTIATIONS)

| Item Number | Task | Party Responsible | Due Date |
|----------------|---|-------------------|---|
| 1 | Submit Draft Design Study (DS) | DePue Group | March 5, 2012 |
| 2 | Review and Comment on Item 1 | IEPA/IAG | 90 days after receipt of Item 1 |
| 3 | Submit Responses to Comments (RTCs) and revised DS | DePue Group | 75 days after receipt of Item 2 |
| 4 | Review and Comment on Item 3 | IEPA/IAG | 30 days after receipt of Item 3 |
| 5 | Submit RTCs and Final DS | DePue Group | 75 days after receipt of Item 4 |
| 6 | Approve, if appropriate, Final DS | IEPA/IAG | 90 days after receipt of Item 5 |
| 7 | Proposed Plan, Public Comment, ROD, USEPA Concurrence New consent order | IEPA/IAG | 150 days |
| 8 | Residential and non-residential RI fieldwork and Residential Removal | DePue Group | In accordance with the schedule defined in the Approved Final DS and New Consent Order |

New Jersey Zinc Schedule Page 5 of 6 January 20, 2012

Operable Unit 5: Lake DePue

| Item Number | Task | Party Responsible | Due Date |
|----------------|--|-------------------|---|
| 1 | Submit revised Human Health Risk Assessment (HHRA) to IEPA | DePue Group | March 30, 2012 |
| 2 | Approve, if appropriate, Final HHRA | IEPA/IAG | 90 days after receipt of Item 1 |
| 3 | Submit Responses to IEPA Comments on the BERA | DePue Group | February 27, 2012 |
| 4 | Review and comment on Item 3 | IEPA/IAG | 90 days after receipt of Item 3 |
| 5 | Submit RTCs and Final BERA | DePue Group | 75 days after receipt of Item 4 |
| 6 | Approve, if appropriate, Final BERA | IEPA/IAG | 30 days after receipt of Item 5 |
| 7 | Submit Draft Feasibility Study (FS) | DePue Group | 180 days after completion of Item 2 or Item 6, whichever is later. |
| 8 | Review and Comment on Item 7, Draft FS | IEPA/IAG | 90 days after receipt of Item 7 |
| 9 | Submit responses to comments (RTCs) and Draft Final FS | DePue Group | 75 days after receipt of Item 8 |
| 10 | Review and Comment on Item 9, Draft Final FS | IEPA/IAG | 90 days after receipt of Item 9 |
| 11 | Submit RTCs and Final FS | DePue Group | 75 days after receipt of Item 10 |
| 12 | Approve, if appropriate, Final FS | IEPA/IAG | 90 days after receipt of Item 11 |

New Jersey Zinc Schedule Page 6 of 6 January 20, 2012